



September 10, 2020

**Re: 2020 Non-MFT and MFT Street Improvement Programs**

The Village's 2020 Street Improvement Programs are underway with work scheduled to be completed in the following subdivisions and locations this summer: **Vintage Knoll Drive, Castle Meadows (Ash St/Maple Ct), Fairfield Commons (Fairfield Dr), Renwick Road east of Drauden Rd, Drauden Road north of Renwick Rd, Indian Oaks, Eagle Chase, The Enclave, Bronk Estates, Marybrook, Century Trace west of 248<sup>th</sup> Avenue, and 119<sup>th</sup> Street west of Normantown Road.** The general scope of work and order of construction activities included in the project is the removal and replacement of selected areas of concrete sidewalk, installation of new concrete sidewalk, curb and gutter removal and replacement, drainage improvements, pavement grinding, and resurfacing and pavement striping. Overall project completion is scheduled for October.

The following is an update of completed activities and tentative schedule for future work (weather permitting):

- |                               |   |
|-------------------------------|---|
| <b>Fairfield Drive:</b>       | All work is complete.   |
| <b>Renwick Rd/Drauden Rd:</b> | All work is complete.   |
| <b>Indian Oaks:</b>           | All work is complete.   |
| <b>Vintage Knoll</b>          | All work is complete.   |
| <b>Ash St/Maple Ct:</b>       | Concrete and asphalt pavement work have been completed. Pavement markings and new traffic signs are scheduled to be installed after the asphalt pavement has been completed.  |
| <b>Marybrook:</b>             | Asphalt pavement, concrete, rough grading, pavement markings, and traffic sign work have been completed. Final restoration is expected to be complete the week of September 14 <sup>th</sup> .  |
| <b>Eagle Chase:</b>           | Concrete and asphalt pavement work have been completed. Pavement markings and new traffic signs are scheduled to be installed after the asphalt pavement has been completed.  |
| <b>The Enclave:</b>           | Concrete and asphalt grinding have been completed. New asphalt pavement is expected to be complete the week of September 8 <sup>th</sup> . Pavement markings and new traffic signs are scheduled to be installed after the asphalt pavement has been completed. |

**Bronk Estates:**

Concrete and asphalt grinding have been completed. New asphalt pavement is expected to be complete the week of September 14<sup>th</sup>. Pavement markings and new traffic signs are scheduled to be installed after the asphalt pavement has been completed.

**Century Trace and 119<sup>th</sup> St:**

Concrete work is anticipated to be completed the week of September 21<sup>st</sup>. Asphalt grinding and new asphalt pavement are expected to begin shortly after the concrete work is complete. Pavement markings and new traffic signs are scheduled to be installed after the asphalt pavement has been completed.

If residents have any questions or concerns regarding this work, please call Public Works at (815) 436-3577. Accessibility concerns due to a disability or medical condition will be accommodated to the fullest extent possible.